

Spare RFQ Overview, Status, and Plans

Presented at the
**Accelerator Advisory Committee
Review**

Yoon Kang
Electrical & RF Group
Research Accelerator Division

May 7-9, 2013




Overview

- **Retuning of RFQ performed for sudden changes in frequency and field distribution**
 - Resonant frequency shifted by -400 Hz and the field distribution changed by $\pm 15\%$ (9/23/2003)
 - Resonant frequency shifted again by -230 kHz and the field distribution changed (1/26/2009)
- **Started writing equipment specification (7/2009)**
- **Equipment specification was prepared and delivered to potential vendors (10/2009)**
- **Supplier selected based on the track record, capability, and pricing (4/2010)**
- **Design completed with reviews and manufacturing started (3/2011)**
- **Maintain the beam dynamics of the original SNS RFQ design**
 - Vane tip modulation data was supplied as the core design requirement
 - Supplier was asked to have structural design and prototyping
- **Construct a robust structure for direct replacement spare with minimal modifications on the SNS linac**
 - RF frequency, power, cooling, vacuum, and physical dimensions to be satisfied

Field Measurements (Average of Fields)


Existing RFQ

AVERAGE dE IN FOUR QUADRANTS





- 9/21/2003, during maintenance outage period, RFQ resonance frequency was found with -400 kHz shift
- Field measurement showed $\pm 15\%$ deviation along the structure
- RFQ was retuned
- 1/26/2009, again during shutdown, the resonance frequency shifted by -230 kHz
- Field distortion was similar to what experienced in 2003
- RFQ was retuned

Comparison of RFQ (Existing RFQ)




- 3.7 m length in 4 sections
- Two layer copper structure with GlidCop exoskeleton for strength
 - Strength needed to use minimally supporting kinematic structure design
- 4 vane type with PISL for dipole stabilizing
- 80 slug tuners (1.4" dia each) and 46 field probes
- 2 input couplers (originally 8)


Comparison of RFQ (New spare RFQ)



- 3.7 m length in 4 sections
- 4 vane type with end wall rods for dipole mode stabilizing
- Robust uniformly supported structure
- 64 slug tuners (1.4" dia each) and 48 field probes
- 2 coaxial input couplers



Spare RFQ Construction



- **Vane tip modulations are the same to the existing system for the unchanged beam dynamics**
- **Robust vacuum pumping**
 - 4x 1700L/sec turbos in module 1
 - 6x 2500L/sec cryopumps in Modules 2, 3, and 4
- **Robust uniformly supported structure for stability**
- **Single layer Copper structure RFQ with octagonal cross section**
 - Vane tip movement: 48.1 kHz/ μm , (50 kHz/ μm existing)
 - Body sensitivity: 6.0 kHz/ μm , (2.3 kHz/ μm existing)
 - Deformation due to vacuum: -18 kHz, (-119 kHz existing)
- **End wall rod dipole stabilizing with improved Q factor**
 - $Q_0 = 8000$, (7400)

RF Power Dissipation


	Quantity	Unit	Power
Nominal wall power		W/mm	112
Resonator length		mm	3,736
Nominal wall power		kW	419.8
Slug tuner power dissipation	64	kW	6.5
Vacuum port grid	10	kW	35.4
End flange	2	kW	0.801
Dipole stabilizer rod	8	kW	3.63
Vane undercut	8	kW	1.33
Total structure power (Peak)		kW	467.4
Total structure power (Ave)		kW	37.4
Beam power (60 mA)		kW	150.0
Coupler power	2	kW	308.7 (617.4)

Cooling Design (I)


	Unit	Vane tip	Body	End plate
Number of channels	ea	4	4	2
Number of series	ea	4	4	2
Flow rate	L/min	7.5	18.1	4.5
Flow velocity	m/sec	1.6	1.5	1.5
Delta T	°C	2.56	1.44	0.95
Cooling channel diameter	mm	10	16	10
Chiller requirement, flow rate	L/min	121	290	18
Chiller requirement, heat removal	kW	21.4	29.0	1.2
Sensitivity	$\mu\text{m}/^\circ\text{C}$	0.62	1.24	
	$\text{kHz}/^\circ\text{C}$	29.8	7.44	

Cooling Design (II)

Full power operation with cooling (20°C inlet)




Vacuum Estimation




Vacuum in existing RFQ

- Gas load from the ion source: 35 scc/min
- Existing RFQ has 6 x 2000 L/sec cryopumps:
 - 2 pumps/module in modules 1 and 2, 1 pump/module in modules 3 and 4
- New spare will have improved vacuum pumping
 - 4x 1700L/sec turbos in module 1
 - 6x 2500L/sec cryopumps in Modules 2, 3, and 4


First Module Brazed (12/2012)




Assembling



Assembling



Assembling



RF Tuning

- End-wall dipole rods are placed and adjusted for the mode spacing as calculated
 - Magnetic field bead-pull used to assure the gap field are set correctly
 - Aluminum adjustable slug tuners are installed
 - Tuner positions are determined for correct field by based on the bead-pull
 - Tuners are moved to improve the field distribution
 - Iterations of the above steps deliver convergence of the field within optimal field error ($\pm 0.5\%$)
- Copper slugs are cut to the lengths and installed to complete the tuning process
 - Result with the copper slugs are checked with bead-pull
- Field probe data recorded as the reference for future quick field check
- All specifications such as frequency, temperature, mode spacing, input power couplings are all interlaced in the tuning process

RF Tuning of Assembly




RF Mode Spectrum

Before tuning

Trc1 — S12 dB Mag 10 dB / Ref -30 dB

1





Ch1 fb Center 400 MHz

Pb 0 dBm

Span 30 MHz



23.04.2013, 11:43

Field Distribution after Tuning





26.04.2013, 11:46

Q1





26.04.2013, 11:51

Q2



26.04.2013, 11:58

Q3




26.04.2013, 12:03

Q3

Mode Spectrum

After tuning

Trc1 — S21 dB Mag 10 dB / Ref 0 dB Ca? 1 (Max)




Ch1 fb Start 385 MHz

Pb 10.1 dBm

Stop 420 MHz

25.04.2013, 11:30

Final Assembly



Summary

- **Manufacturing**
 - Design/analysis were done for robust performance and operation
 - Machining and brazing completed successfully (April 19, 2013)
 - Assembling and RF tuning have been performed successfully (May 1, 2013)
 - Factory acceptance testing (June 2013)
- **Shipping & delivery**
 - Present goal for delivery is July 10, 2013
 - Has been delayed but quality of manufacturing of product shows performance
- **Acceptance test (full RF power)**
 - RFQ will be reassembled at the SNS
 - Completion expected by October 31, 2013)
 - Test setup near completion in RF Annex
- **Full beam test**
 - Test setup in RF Annex is to be used after installing ion source, beam dump, and diagnostics
 - Present plan is to complete the preparation by Dec 2013 and test through June 2014