

# Power Upgrade and Second Target Station Update

J. Galambos


Accelerator Advisory  
Committee Meeting

May 2013



# A Brief History of the Power Upgrade Project (PUP)

- SNS was designed from the outset to accommodate doubling the SNS proton beam power and adding Second Target Station (STS)
  - Both efforts ranked very-high priority in 2003 DOE future facility ranking



# A Brief History of the Second Target Station



A SECOND TARGET STATION FOR THE SPALLATION NEUTRON SOURCE



OCTOBER 2007

2007: STS workshops + study group, recommended long pulse option.

2008-2010: small internal effort, rotating target, site considerations, accelerator parameters

2013 BESAC facility prioritization: STS absolutely central, scientific/engineering challenges to resolve before initiating construction.

Jan. 2009: CD-0, mission need approval

Mid 2011– present: re-evaluate short pulse / long pulse, option from the user perspective + source moderator optimization



STS Time-line

# STS Studies over the Past Two Years Concentrated on the Neutron Source

- **10 Hz, long wavelength neutron source**
  - Moderator / target / reflector system optimized for high flux
  - Short pulse
  - 300 – 500 kW beam power
  - Similar to the strategy taken at the ISIS second target station
- **This power level requires ultimate single pulse intensity from accelerator**

# Second Target Station

- A second target station is planned for SNS. Will probably require 300 – 500 kW, short pulse from ring ( $< 1$  us)



Second  
target  
station




# Primary PUP Impact Areas

**Tunnel:** fill in empty drift sections with cryomodules



**Upgrade Injection Magnets**



**Extraction:** fill in empty space with kickers

**Front-End** LINAC



**Klystron gallery:** fill in area provided with high power RF equipment

# PUP Superconducting Cavity Gradient Requirements Are Modest

- SCL requirements: 8 cryomodules to reach 1.3 GeV


- There are 9 empty slots available, one for spare

- Tech note PUP0-300-TR0001-R00

- Long term SNS power upgrade impacts included

- Tech note STS02-21-TR0001-R00

7 cryos: aggressive required gradient



8 cryos:  
conservative  
required gradient

Gradients	MV/m
Present high beta	12.8
Present range	7.7-15.4
Original SNS design	15.6


# Cryomodules are a Large Part of the Power Upgrade

- PUP SCL cryomodules are based on spare cryo-module design (see M. Howell's talk)
  - Required accelerating gradients are low for upgrade (spare cryomodule averaged higher, ~ 16 MV/m)
  - Simplify the design based on lessons learned (no Higher Order Mode couplers, no piezo tuners, etc.)
  - Pressure vessel code compatible



# Ring / Transport Lines Upgrade Needs


- Most of the transport and Ring are 1.3 GeV capable
  - Tested the Ring systems at 1.3 GeV – some cooling system upgrades will be included
- Injection region needs upgrade
  - 2 new chicane magnets + injection dump septum
- Extraction line needs 2 extra kickers



*We have experience upgrading the Ring Injection area*

# Klystron Gallery Layout Based on Experience

- Layout of RF equipment based on HVCM experience
  - One additional modulator needed relative to original expectations
  - Addition to the klystron gallery has been added for this



Klystron gallery “bump-out” finished, will accommodate additional space needs

# “Chases are Full” Problem Represents a Major Scheduling Headache

- During the original construction project, corners were cut
- Some upgrade RF chases (klystron gallery to tunnel) were filled with cables
  - These need to be properly re-routed
  - Have a plan for staged clean-up during normal 2x/year extended outages
- Now is an opportune time to address this problem

Example chase, tunnel side with high voltage cables



# STS Accelerator Ongoing Activities

***AAC 2012: “At a low level of effort, the design concepts for a power upgrade to 3 MW should continue to be refined, so that a final design can be more quickly developed when the funding environment improves”***

- **The funded STS efforts do not involve accelerator studies**
  - Need to define the neutron source requirements first
- **But some specific accelerator developments that impact support for the STS are ongoing**
  - HVCM, RF, ion source development
- **Looking at alternate applications for the SNS accelerator**

# Path to 3 MW: Basic Parameters are Known


At 60 Hz

	$\langle I \rangle$ (mA)	Pulse Length (ms)	Energy (GeV)	Linac Power (MW)
Present	23	0.82	0.935	1.1
Design	26	1	1	1.5
Energy Upgrade	26	1	1.3	2.0
Energy + Current Upgrade	42	1	1.3	3.2

Need to push on energy, pulse length and beam current to reach 3 MW


# Beam Current Increase Option

- Original plan was to develop a 60 mA peak ion source, with ~30% chopping to get 42 mA average
- But intelligent chopping can reduce needed peak current
  - Simulations show may be able to use 80-85% of beam current
  - Original design is 67% un-chopped



Large chopping at the end to allow RF to clear out the extraction gap


# Long Term Plan Includes a 2 source Front End for Reliability




2 ion sources

- Having a hot spare source has been a long term plan for reliable source operation
- Requires transitioning to a magnetic LEBT
  - Integrated Test Stand with RFQ will include magnetic LEBT

# STS Gradient Strategy: Equalize Cavity Power




Tailoring the cavity gradients...




Results in constant power: eases modulator and RF requirements

# STS HVCM Development Paths (D. Anderson's talk)

- Currently planned upgrades plus others should support STS power levels
  - Snubbers, controller, new gate drivers and alternative bus to achieve higher voltage and a flat pulse with current system reliability levels – also supports 1.4 MW
  - Alternate topology and possible redundancy to improve STS HVCM design w/ improved reliability
- JEMA modulator specified to meet STS requirement to drive  $12 \times 700$  kW CPI klystrons (85 kV, 160 A)
- Factory acceptance testing scheduled for mid-May through June, delivery early August




# With a 10 Hz 300-500 kW STS, Where Will all the Power Go ?




*With the power upgrade, the accelerator has potential to drive additional applications*

# The Injection “Waste Beam” can be Used

- Presently we send ~ 50-75 kW beam to the Ring injection dump (not fully stripped)
  - Can easily divert most of this to another facility
  - Can easily increase this beam power by small movements of the foil
  - Pulse structure = 60 Hz x 1 ms (long-pulse)




Normal operation: ~ 5% of the beam power to the dump





Few mm of foil movement could allow 100's of kW to the dump

# Example of diverting beam from the injection dump



Existing injection dump




# Example site plan at the SNS - large space is available in the ring injection area

PHASE I	
FACILITY	SQ. FT.
TARGET AREA	46062
PHASE I EXPERIMENTAL	29680
CRYOGENICS	2140
COMPRESSORS	4800
MECH/ELEC UTILITIES	7200
OFFICES	6250
FRONT END BUILDING	832


  

PHASE II	
FACILITY	SQ. FT.
PHASE II EXPERIMENTAL	23760



# Parasitic Application, No STS Impact: Neutrino Physics

- The SNS spallation target is an excellent source of low energy DAR neutrinos due to the high intensity, extremely low duty factor beam
  - Well defined, intense  $\nu_u$ ,  $\bar{\nu}_m$  and  $\nu_e$ , with very high background rejection due to short duty factor are desirable
  - Requests for sterile neutrino searches, cross section measurements for  $\nu$ -nucleus interactions to understand supernova nucleo-synthesis and  $\nu$ -nucleus scattering for supernova interpretation
  - Snowmass intensity frontier capability workshop identified the SNS beam as one of the desired proton beam capabilities



(Courtesy W. Louis / OscSNS)



# Summary

- **There is a nominal path forward for the power upgrade**
- **Funded STS activity is on the neutron source development**
  - **Need to “activate” the accelerator upgrade effort**
- **Alternate applications of the SNS proton beam are being pursued**